Bruhat Bengaluru
Mahanagara Palike

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

1st & Part - E.Bill

Name of Work :- Removal of Silt & Repairs and Maintenance of footpaths in ward No-04 Yelahanka New Town.

Agency:- MAHESH. KC, #1866/5, 20th Main,20th Cross,MC Layout,Vijayanagara,Bangalore-560040.

Estimated Cost RS :- 55.00 Lakh's

Job Code Number:- 004-24-000013

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

1st & Part - E.Bill

Name of Work :- Removal of Silt & Repairs and Maintenance of footpaths in ward No-04,Yelahanka New Town.

Agency:- MAHESH. KC, #1866/5, 20th Main,20th Cross,MC Layout,Vijayanagara,Bangalore-560040.

Measurements Taken On:-

S.NO	Description of Item	Unit	No	Mesurement L	B	D	Qty	Rate	Amount
1	Supply of Unskilled Mazdoor Heavy Labours As per orders of minimum wages Act KAE 02 LMW 2015 Dt: 06-01-2017 for emergency works.(As Per Log Book Enclosed)								
	06-02-2024 to 29/02/2024	Day	21Day;s	8 No's			168.00		
	01-03-2024 to 31/03/2024		26Day;s	8 No's			208.00		
	01-04-2024 to 30/04/2024		25Day;s	8 No's			200.00		
	01-05-2024 to 31/05/2024		26Day;s	8 No's			208.00		
	01-06-2024 to 30/06/2024		25Day;s	8 No's			200.00		
	01-07-2024 to 31/07/2024		27Day;s	8 No's			216.00		
	01-08-2024 to 05/08/2024		4Day;s	8 No's			32.00		
				Total Qty			**1232.00**	662.44	**816126.08**
2	Supply of Skilled Mason or Brick layer Class-1As per orders of minimum wages Act KAE 02 LMW 2015 Dt: 06-01-2017 for emergency works.(As Per Log Book Enclosed)								
	06-02-2024 to 29/02/2024	Day	21Day;s	1 No's			21.00		
	01-03-2024 to 31/03/2024		26Day;s	1 No's			26.00		
	01-04-2024 to 30/04/2024		25Day;s	1 No's			25.00		
	01-05-2024 to 31/05/2024		26Day;s	1 No's			26.00		
	01-06-2024 to 30/06/2024		25Day;s	1 No's			25.00		
	01-07-2024 to 31/07/2024		27Day;s	1 No's			27.00		
	01-08-2024 to 05/08/2024		4Day;s	1 No's			4.00		
				Total Qty			**154.00**	696.70	**107291.80**
3	Providing and laying 100mm thick pre-cast cover slabs over drains &Rain pit of width not exceeding 800 mm using M20 concrete reinforcedwith Micro Alloyed High carbon steel with 3mm - 3ply wired steel @ 2.00kg/m2, slabs jointed in CM 1:3 proportion and nicely finished Includingproviding holes in the Cover slabs wherever necessary for easy drainageof surface water including of labour,materials, scaffolding, usage ofmachinery, curing, lead and lift charges etc, Complete.								
	10th 'A' cross:-L/Side	Sqm	10	0.90	0.60		5.40		
			14	0.90	0.60		7.56		
			5	0.90	0.60		2.70		
			13	0.90	0.60		7.02		
			12	0.90	0.60		6.48		
			1	0.90	0.60		0.54		
			19	0.90	0.60		10.26		
			10	0.90	0.60		5.40		
	R/Side		21	0.90	0.60		11.34		
			15	0.90	0.60		8.10		
			14	0.90	0.60		7.56		
			5	0.90	0.60		2.70		
			2	0.90	0.60		1.08		
			34	0.90	0.60		18.36		
	Vinayaka Park Side,6th 'A' Main:-L/Side		5	0.90	0.60		2.70		
			1	0.90	0.60		0.54		
			5	0.90	0.60		2.70		
			2	0.90	0.60		1.08		
			1	0.90	0.60		0.54		
			2	0.90	0.60		1.08		
			1	0.90	0.60		0.54		
			1	0.90	0.60		0.54		
			1	0.90	0.60		0.54		
			2	0.90	0.60		1.08		
			2	0.90	0.60		1.08		
			2	0.90	0.60		1.08		
			1	0.90	0.60		0.54		
			4	0.90	0.60		2.16		
			4	0.90	0.60		2.16		
			4	0.90	0.60		2.16		
			1	0.90	0.60		0.54		

Executive Engineer
Yelahanka Division
B.B.M.P Bangalore-64

			2	0.90	0.60		1.08			
			3	0.90	0.60		1.62			
			1	0.90	0.60		0.54			
			4	0.90	0.60		2.16			
			2	0.90	0.60		1.08			
			3	0.90	0.60		1.62			
			1	0.90	0.60		0.54			
			8	0.90	0.60		4.32			
			1	0.90	0.60		0.54			
			4	0.90	0.60		2.16			
			1	0.90	0.60		0.54			
			1	0.90	0.60		0.54			
			1	0.90	0.60		0.54			
			1	0.90	0.60		0.54			
			1	0.90	0.60		0.54			
			1	0.90	0.60		0.54			
	12 th 'A' cross(4th'A' Main to 2nd 'A' Main) L/Side		2	0.90	0.60		1.08			
			7	0.90	0.60		3.78			
	R/Side		25	0.75	0.60		11.25			
	Basaveshwara Park,3rd'A' Main L/Side		10	0.75	0.60		4.50			
	R/Side		4	0.90	0.60		2.16			
			5	0.90	0.60		2.70			
			5	0.90	0.60		2.70			
			1	0.90	0.60		0.54			
			11	0.90	0.60		5.94			
			4	0.90	0.60		2.16			
			6	0.90	0.60		3.24			
			4	0.90	0.60		2.16			
			5	0.90	0.60		2.70			
	11th'A' Cross L/Side		1	0.75	0.60		0.45			
			1	0.75	0.60		0.45			
			1	0.75	0.60		0.45			
			1	0.75	0.60		0.45			
	4th'A' Main R/Side		1	0.75	0.60		0.45			
			1	0.75	0.60		0.45			
			2	0.75	0.60		0.90			
	Sharadangara Raagi Machine Road		8	0.90	0.60		4.32			
					Total Qty		**187.29**			
		Limited to Schedule 'B' Qty					**184.50**	1051.22	**193950.09**	
4	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 witht top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork,curing, including cost of all materials, labhour, hire charges of machinery, loading, unloading, lead and lift, trasportation etc., complete. as directed by the Engineer in Charge of the work.									
	Vinayaka Park Side,6th 'A' Main:-L/Side	No's	7				7.00			
			3				3.00			
			6				6.00			
			2				2.00			
			1				1.00			
			3				3.00			
			8				8.00			
			6				6.00			
			1				1.00			
			3				3.00			
			5				5.00			
			9				9.00			
			1				1.00			
			5				5.00			
			5				5.00			
			5				5.00			
			1				1.00			
			3				3.00			
			4				4.00			
			8				8.00			
			5				5.00			
			3				3.00			
			4				4.00			
			7				7.00			

Executive Engineer
Yelahanka Division
B.B.M.P Bangalore-64

			11							
			4							
			5							
			3							
			8							
			1							
			9							
			6							
			4							
	Basaveshwara Park,3rd'A' Main L/Side		13							
	R/Side		5							
			7							
			6							
			11							
			15							
			5							
			8							
			5							
			7							
						Total Qty		**238.00**	574.21	**136661.98**
5	Providing and laying 60mm thick factory made cement concrete paverblock of approved shape and colour of M -30 grade made of C&D wasteby block making machine with vibratory compaction laid in requiredpattern and including over 50mm thick compacted bed of coarse sand,filling the joints with fine sand etc. all complete as per the direction of Engineer-in-charge.									
	9th'A' cross,RO Plant Road R/Side									
	From 12th 'A' Main to 6th 'A' Main:-R/Side	Sqm	1	2.10	0.90		1.89			
			1	1.20	1.20		1.44			
			1	1.50	0.60		0.90			
			1	1.80	1.20		2.16			
			1	1.20	0.90		1.08			
			1	2.10	1.20		2.52			
			1	1.50	0.90		1.35			
			1	1.20	1.20		1.44			
			1	2.70	0.90		2.43			
			1	0.90	1.20		1.08			
	L/Side		1	0.90	0.60		0.54			
			1	1.80	0.60		1.08			
			1	3.00	0.90		2.70			
			1	2.40	1.20		2.88			
			1	2.10	1.20		2.52			
			1	3.60	0.90		3.24			
			1	1.50	1.20		1.80			
			1	3.00	0.60		1.80			
			1	2.10	1.20		2.52			
			1	1.50	0.60		0.90			
						Total Qty	**36.27**	906.05	**32862.43**	
6	Lead for disposal of earth shall be payable at Carriage rates (Lead & Lift) by mechanical means including loading and unloading up to 15kms.									
		Cum	Quantity Vide Item No-01				1232.00			
		Approved Quantity, Item No-01					**2304.00**			
		Approved Quantity, Item No-06					**1300.00**			
		(1232 Cum/2304 Cum)1300 Cum					695.14			
						Total Qty	**695.14**	227.87	[illegible]	
7	Providing and constructing un-reinforced plain cementconcrete pavement, thickness as per design, over a preparedsub base, with 43 grade cement or any other type as perClause 1501.2.2 M20 (Grade), coarse and fine aggregatesconforming to IS:383:2016, maximum size of coarseaggregate not exceeding 25 mm, mixed in a concrete mixerof not less than 0.2 cum capacity and appropriate weighbatcher using approved mix design, laid in approved fixedside formwork (steel channel, laying and fixing of 125 micronthick polythene film, wedges, steel plates including levellingthe formwork as per drawing), spreading the concrete withshovels, rakes, compacted using needle, screed and plate.									
	Kerb stone Base Concrete									

Executive Engineer
Yelahanka Division
B.B.M.P Bangalore-64

Vinayaka Park Side,6th 'A' Main:-L/Side	Cum	7	0.45	0.25	0.08	0.06	
		3	0.45	0.25	0.08	0.03	
		6	0.45	0.25	0.08	0.05	
		2	0.45	0.25	0.08	0.02	
		1	0.45	0.25	0.08	0.01	
		3	0.45	0.25	0.08	0.03	
		8	0.45	0.25	0.08	0.07	
		6	0.45	0.25	0.08	0.05	
		1	0.45	0.25	0.08	0.01	
		3	0.45	0.25	0.08	0.03	
		5	0.45	0.25	0.08	0.05	
		9	0.45	0.25	0.08	0.08	
		1	0.45	0.25	0.08	0.01	
		5	0.45	0.25	0.08	0.05	
		5	0.45	0.25	0.08	0.05	
		5	0.45	0.25	0.08	0.05	
		1	0.45	0.25	0.08	0.01	
		3	0.45	0.25	0.08	0.03	
		4	0.45	0.25	0.08	0.04	
		8	0.45	0.25	0.08	0.07	
		5	0.45	0.25	0.08	0.05	
		3	0.45	0.25	0.08	0.03	
		4	0.45	0.25	0.08	0.04	
		7	0.45	0.25	0.08	0.06	
		11	0.45	0.25	0.08	0.10	
		4	0.45	0.25	0.08	0.04	
		5	0.45	0.25	0.08	0.05	
		3	0.45	0.25	0.08	0.03	
		8	0.45	0.25	0.08	0.07	
		1	0.45	0.25	0.08	0.01	
		9	0.45	0.25	0.08	0.08	
		6	0.45	0.25	0.08	0.05	
		3	0.45	0.25	0.08	0.03	
Basaveshwara Park,3rd'A' Main L/Side		13	0.45	0.25	0.08	0.02	
R/Side		5	0.45	0.25	0.08	0.05	
		7	0.45	0.25	0.08	0.06	
		6	0.45	0.25	0.08	0.05	
		11	0.45	0.25	0.08	0.10	
		15	0.45	0.25	0.08	0.14	
		5	0.45	0.25	0.08	0.05	
		8	0.45	0.25	0.08	0.07	
		5	0.45	0.25	0.08	0.05	
		7	0.45	0.25	0.08	0.06	
Kerb stone Locking Concrete							
Vinayaka Park Side,6th 'A' Main:-L/Side	Cum	7	0.45	0.08	0.08	0.02	
		3	0.45	0.08	0.08	0.01	
		6	0.45	0.08	0.08	0.02	
		2	0.45	0.08	0.08	0.01	
		1	0.45	0.08	0.08	0.00	
		3	0.45	0.08	0.08	0.01	
		8	0.45	0.08	0.08	0.02	
		6	0.45	0.08	0.08	0.02	
		1	0.45	0.08	0.08	0.00	
		3	0.45	0.08	0.08	0.01	
		5	0.45	0.08	0.08	0.01	
		9	0.45	0.08	0.08	0.03	
		1	0.45	0.08	0.08	0.00	
		5	0.45	0.08	0.08	0.01	
		5	0.45	0.08	0.08	0.01	
		5	0.45	0.08	0.08	0.01	
		1	0.45	0.08	0.08	0.00	
		3	0.45	0.08	0.08	0.01	
		4	0.45	0.08	0.08	0.01	
		8	0.45	0.08	0.08	0.02	
		5	0.45	0.08	0.08	0.01	
		3	0.45	0.08	0.08	0.01	
		4	0.45	0.08	0.08	0.01	
		7	0.45	0.08	0.08	0.02	
		11	0.45	0.08	0.08	0.03	

Executive Engineer
Yelahanka Division
B.B.M.P Bangalore-64

			4	0.45	0.08	0.08	0.01			
			5	0.45	0.08	0.08	0.01			
			3	0.45	0.08	0.08	0.01			
			8	0.45	0.08	0.08	0.02			
			1	0.45	0.08	0.08	0.00			
			9	0.45	0.08	0.08	0.03			
			6	0.45	0.08	0.08	0.02			
	Basaveshwara Park,3rd'A' Main L/Side		3	0.45	0.08	0.08	0.01			
	R/Side		13	0.45	0.08	0.08	0.04			
			5	0.45	0.08	0.08	0.01			
			7	0.45	0.08	0.08	0.02			
			6	0.45	0.08	0.08	0.02			
			11	0.45	0.08	0.08	0.03			
			15	0.45	0.08	0.08	0.04			
			5	0.45	0.08	0.08	0.01			
			8	0.45	0.08	0.08	0.02			
			5	0.45	0.08	0.08	0.01			
	Coping Concrete		7	0.45	0.08	0.08	0.02			
	10th 'A' cross:-L/Side	2	5	30.00	0.15	0.10	4.50			
	R/Side	2	5	30.00	0.15	0.10	4.50			
	Vinayaka Park Side,6th 'A' Main:-L/Side	2	9	30.00	0.15	0.10	8.10			
		2	1	20.00	0.15	0.10	0.60			
	12 th 'A' cross(4th'A' Main to 2nd 'A' Main) L/Side	2	2	0.60	0.15	0.10	0.04			
		2	7	0.60	0.15	0.10	0.13			
	R/Side	2	25	0.60	0.15	0.10	0.45			
	Basaveshwara Park,3rd'A' Main L/Side	2	1	6.00	0.15	0.10	0.18			
	R/Side	2	3	30.00	0.15	0.10	2.70			
		2	1	25.00	0.15	0.10	0.75			
	11th'A' Cross L/Side	2	1	0.60	0.15	0.10	0.02			
		2	1	0.60	0.15	0.10	0.02			
		2	1	0.60	0.15	0.10	0.02			
		2	1	0.60	0.15	0.10	0.02			
	4th'A' Main R/Side	2	1	0.60	0.15	0.10	0.02			
		2	1	0.60	0.15	0.10	0.02			
		2	2	0.60	0.15	0.10	0.04			
	Sharadangara Raagi Machine Road	2	8	0.60	0.15	0.10	0.14			
	Drain Vent Concrete									
	10th 'A' cross:-L/Side		5	30.00	0.60	0.10	9.00			
	R/Side		5	30.00	0.60	0.10	9.00			
	Vinayaka Park Side,6th 'A' Main:-L/Side		9	30.00	0.60	0.10	16.20			
			1	20.00	0.60	0.10	1.20			
	12 th 'A' cross(4th'A' Main to 2nd 'A' Main) R/Side		1	15.00	0.45	0.10	0.68			
	Basaveshwara Park,3rd'A' Main L/Side		1	6.00	0.45	0.10	0.27			
	R/Side		3	30.00	0.60	0.10	5.40			
			1	25.00	0.60	0.10	1.50			
	Culvert Approach Concrete	2	18	7.50	1.50	0.12	24.30			
				Total Qty			**92.59**	7218.94	**668405.70**	
8	Supply of Material component Bitumen (emulsion) Rapid Setting RS1* for all road works.									
		T								
	Quantity vide as per pre measurements are prepared in Excell Sheets						2.00			
				Total Qty			**2.00**	48926.59	98078.24	
9	Supply of Hydraulic Excavator of 0.9 m3 bucket on hire basis including operator, fuel and other incidental charges etc., complete.(As Per Log Book Enclosed)									
	06-02-2024 to 29/02/2024	Hour	15				15.00			
	01-03-2024 to 31/03/2024		20				20.00			
	01-04-2024 to 30/04/2024		15				15.00			
	01-05-2024 to 31/05/2024		22				22.00			
	01-06-2024 to 30/06/2024		16				16.00			
	01-07-2024 to 31/07/2024		20				20.00			
	01-08-2024 to 05/08/2024		5				5.00			
				Total Qty			**143.00**	1528.96	**172772.48**	
10	Supply of Tipper-5.5 m3 on hire basis including operator, fuel and other incidental charges etc., complete.(As Per Log Book Enclosed)									
	06-02-2024 to 29/02/2024	Hour	21				21.00			

Executive Engineer
Yelahanka Division
K.E.W.S.B. Bangalore-64

	01-03-2024 to 31/03/2024		32				32.00		
	01-04-2024 to 30/04/2024		32				32.00		
	01-05-2024 to 31/05/2024		40				40.00		
	01-06-2024 to 30/06/2024		31				31.00		
	01-07-2024 to 31/07/2024		31				31.00		
	01-08-2024 to 05/08/2024		7				7.00		
					Total Qty		**194.00**	1599.17	**310238.98**
11	Supply of Material component M-Sand - Fine for all road works.								
		Cum							
	Quantity vide as per pre measurements are prepared in Excell Sheets						149.99		
					Total Qty		**149.99**	1671.66	**250733.75**
12	Supply of Material component Granular Aggregates of 12mm downsize for all road works.								
		Cum							
	Quantity vide as per pre measurements are prepared in Excell Sheets						119.97		
					Total Qty		**119.97**	1509.70	**181123.24**
13	Supply of Material component Granular Aggregates of 20mm downsize for all road works.								
		Cum							
	Quantity vide as per pre measurements are prepared in Excell Sheets						99.97		
					Total Qty		**99.97**	1509.70	**150931.13**
14	Supply of Material component Granular Aggregates of 40mm downsize for all road works.								
		Cum							
	Quantity vide as per pre measurements are prepared in Excell Sheets						99.96		
					Total Qty		**99.96**	1347.75	**134717.38**
15	Supply of Material component Cement (OPC/PPC/PSC) for all road works.								
		No's							
	Quantity vide as per pre measurements are prepared in Excell Sheets						450.00		
					Total Qty		**450.00**	331.84	**149328.00**
16	Provision for tool - Equipments (Masonry Trowel, Head Pan, Digging Bar, Hammer, Tamper, Hand Gloves, Rubber Boots, etc.,)								
		L/S							
	Quantity vide as per pre measurements are prepared in Excell Sheets						1.00		
					Total Qty		**1.00**	25740.00	**25740.00**
								Sub Total Rs	**3587362.57**
						Add 18% of GST Rs			418968.41
								Grand Total RS	**4006330.98**

CERTIFICATE:

1) Certified that the above **Part of work** done is satisfactory completed.

2) Certified that the there is no debries have been cleared to site.

Assistant Engineer
Ward No-04

Assistant Executive Engineer
Yel[illegible] Sub Division
BBMP

PRE-MEASUREMENTS

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work :- Removal of Silt & Repairs and Maintenance of footpaths in ward No-04,Yelahanka New Town.

Agency:- MAHESH. KC, #1866/5, 20th Main,20th Cross,MC Layout,Vijayanagara,Bangalore-560040.

Pre-Measurements Taken On:-

S.NO	Description of Item	Unit	No	Mesurement L	B	D	Qty	Remarks
8	Supply of Material component Bitumen (emulsion) Rapid Setting RS1* for all road works.							
	GKVK 1st Main	T	1	6.50	0.70	0.025	0.11	
			1	5.10	0.65	0.025	0.08	
	Judicial Layout 7th Main		1	6.60	0.75	0.025	0.12	
			1	6.20	0.80	0.025	0.12	
	9th Main		1	5.50	0.75	0.025	0.10	
	9th cross/8th Main		1	5.40	0.60	0.025	0.08	
			1	5.00	0.90	0.025	0.11	
	7th Main		1	5.80	0.65	0.025	0.09	
							0.84	
						(.84 X 2400 Kg)	2004.60	
				(2000.60/1000)			2.00	
				Total Qty			**2.00**	

Assistant Engineer
Ward No-04

Assistant Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work :- Removal of Silt & Repairs and Maintenance of footpaths in ward No-04,Yelahanka New Town.

Agency:- MAHESH. KC, #1866/5, 20th Main,20th Cross,MC Layout,Vijayanagara,Bangalore-560040.

Pre-Measurements Taken On:-

S.NO	Description of Item	Unit	No	Mesurement L	Mesurement B	Mesurement D	Qty	Remarks
11	Supply of Material component M-Sand - Fine for all road works.							
	Weep Measurements:-A Sector	Cum	1	5.95	2.10	0.90	11.25	
			1	7.20	2.75	0.75	14.85	
			1	6.95	2.50	0.90	15.64	
	Judicial Layout		1	6.95	2.80	0.65	12.65	
			1	8.20	2.45	0.75	15.07	
			1	7.60	2.70	0.55	11.29	
	B Sector		1	6.45	3.10	0.90	18.00	
			1	8.25	2.10	0.75	12.99	
			1	9.40	2.70	0.60	15.23	
	GKVK Layout		1	4.85	2.75	0.75	10.00	
			1	7.90	2.75	0.60	13.04	
				Total Qty			**149.99**	

Assistant Engineer
Ward No-04

Assistant Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work :- Removal of Silt & Repairs and Maintenance of footpaths in ward No-04,Yelahanka New Town.

Agency:- MAHESH. KC, #1866/5, 20th Main,20th Cross,MC Layout,Vijayanagara,Bangalore-560040.

Pre-Measurements Taken On:-

S.NO	Description of Item	Unit	No	Mesurement L	B	D	Qty	Remarks
12	Supply of Material component Granular Aggregates of 12mm downsize for all road works.							
	Weep Measurements:-A Sector	Cum	2	3.35	1.25	0.90	7.54	
	Judicial Layout		1	6.85	1.80	0.75	9.25	
			1	9.20	1.50	0.90	12.42	
			1	6.20	0.90	0.60	3.35	
			3	4.80	2.45	0.80	28.22	
	B Sector		1	7.65	2.75	0.55	11.57	
			1	6.40	3.00	0.90	17.28	
			1	7.00	2.10	0.45	6.62	
	GKVK Layout		1	4.85	3.05	0.75	11.09	
			1	7.80	2.70	0.60	12.64	
				Total Qty			**119.97**	

Assistant Engineer
Ward No-04

Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work :- Removal of Silt & Repairs and Maintenance of footpaths in ward No-04,Yelahanka New Town.

Agency:- MAHESH. KC, #1866/5, 20th Main,20th Cross,MC Layout,Vijayanagara,Bangalore-560040.

Pre-Measurements Taken On:-

S.NO	Description of Item	Unit	No	Mesurement L	Mesurement B	Mesurement D	Qty	Remarks
13	Supply of Material component Granular Aggregates of 20mm downsize for all road works.							
	Weep Measurements:-A Sector	Cum	1	4.40	2.50	0.60	6.60	
			1	4.90	2.30	0.60	6.76	
	Judicial Layout		1	6.40	3.00	0.75	14.40	
			1	6.10	1.80	0.55	6.04	
			1	4.80	2.40	0.60	6.91	
	B Sector		1	7.60	2.55	0.55	10.66	
			1	6.45	3.00	0.90	17.42	
			1	9.05	2.10	0.45	8.55	
	GKVK Layout		1	4.80	3.10	0.75	11.16	
			1	8.50	2.25	0.60	11.48	
				Total Qty			**99.97**	

Assistant Engineer
Ward No-04

Assistant Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work :- Removal of Silt & Repairs and Maintenance of footpaths in ward No-04, Yelahanka New Town.

Agency:- MAHESH. KC, #1866/5, 20th Main,20th Cross,MC Layout,Vijayanagara,Bangalore-560040.

Pre-Measurements Taken On:-

S.NO	Description of Item	Unit	No	Mesurement L	B	D	Qty	Remarks
14	Supply of Material component Granular Aggregates of 40mm downsize for all road works.							
	Weep Measurements:-A Sector	Cum	1	5.00	1.20	0.60	3.60	
			1	6.10	2.25	0.75	10.29	
	Judicial Layout		1	9.25	1.50	0.60	8.33	
			1	5.90	0.95	0.60	3.36	
			1	6.50	2.40	0.80	12.48	
	B Sector		1	7.40	2.55	0.60	11.32	
			1	4.90	2.40	0.60	7.06	
			1	6.40	3.00	0.75	14.40	
	GKVK Layout		1	7.85	2.05	0.50	8.05	
			1	6.10	1.95	0.75	8.92	
			1	7.50	2.70	0.60	12.15	
				Total Qty			**99.96**	

Assistant Engineer
Ward No-04

Assistant Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work :- Removal of Silt & Repairs and Maintenance of footpaths in ward No-04,Yelahanka New Town.

Agency:- MAHESH. KC, #1866/5, 20th Main,20th Cross,MC Layout,Vijayanagara,Bangalore-560040.

Pre-Measurements Taken On:-

S.NO	Description of Item	Unit	No	Mesurement L	Mesurement B	Mesurement D	Qty	Remarks
15	Supply of Material component Cement (OPC/PPC/PSC) for all road works.							
	Stock Measurement	No's	450				450.00	
						Total Qty	**450.00**	

Assistant Engineer
Ward No-04

Assistant Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work :- Removal of Silt & Repairs and Maintenance of footpaths in ward No-04,Yelahanka New Town.

Agency:- MAHESH. KC, #1866/5, 20th Main,20th Cross,MC Layout,Vijayanagara,Bangalore-560040.

Pre-Measurements Taken On:-

S.NO	Description of Item	Unit	No	Mesurement L	Mesurement B	Mesurement D	Qty	Remarks
16	Provision for tool - Equipments (Masonry Trowel, Head Pan, Digging Bar, Hammer, Tamper, Hand Gloves, Rubber Boots, etc.,)	L/S	1				1.00	
					Total Qty		**1.00**	

Assistant Engineer
Ward No-04

Assistant Executive Engineer
Satellite Town Sub Division
BBMP

BBMP